BRUHATH BANGALORE MAHANAGARA PALIKE

Name of the Work : Improvements to Roads, Drains, Footpath and park in ward no.08,Bytarayanapura Division (Package includes 11 Works of Rs 1010 lakhs)

Name of the Agency: Sri.Pramodh M/s Karthik Enterprises

REPORT FOR
EXECUTIVE ENGINEER,
BYATARAYANAPURA DIVISION
BBMP, BANGALORE.

PROJECT MANAGEMENT CONSULTANTS

TEJUS CONSULTANTS
CONSULTING ENGINEERS AND DESIGNERS
No.58 MIG, 6th Cross, 3rd Main
1st Stage, Basaveshwaranagar
Bangalore-560079
☎ 080 - 23287532
email: tejusconsultants@gmail.com

TEJUS
CONSULTANTS

Name of the work: Improvements to Roads, Drains, Footpath and Park in ward no.08,Bytarayanapura Division (Package includes 11 Works of Rs 1010 lakhs)

Contractor/Agency	: Sri.Pramodh M/s Karthik Enterprises
Name of the Client	: Executive Engineer, Byatarayanapura Division BBMP, Bangalore.
Estimated Cost	: Rs 1010 lakhs
Status of Bill	: 3rd and part bill
In the Presence of	: (a) Mohammed Liyaqut Ali Assistant Engineer, BBMP, Bangalore. : (b) H. Ranganath Assistant Executive Engineer, BBMP, Bangalore : (b) Mr.Somesh C D, Site Engineer M/s Tejus Consultants : (c) Manjunath, Bangalore.

BOQ Sl.No	Description of work	Comments/observation
1	KSRRB M200-13.1. Dismantling of existing structures like culverts, Bridges, retaining walls and other structure comprising of masonry, cement concrete, wood work, steel work, including T&P and scaffolding wherever necessary, sorting the dismantled material, disposal of unserviceble material and stacking the serviceble material with all lifts complete as per specifications. II. By mechanical means, A. Cement concrete Grade M-15 & M-20 (P.No.137, I.No.18.20 of PW,P&IWTD SR 2016-17)	Work done up to the billed quantity and quantity is satisfactory
2	Removing & Refixing Stone slabs of drains and Pointing in C.M(1:3) (P.No.25, I.No.5.33 of PW, P&IWTD SR 2016-17)	Work done up to the billed quantity and quantity is satisfactory
3	Removing & Resetting of Footbath slab	Work done up to the billed quantity and quantity is satisfactory

TEJUS CONSULTANTS

4	KSRRB M300-1. Earth work excavation by manual means in ordinary soil involving an average horizontal throw upto 2 meters and an average lift upto 0.5m, excavated surface levelled and sides neately dressed, the disposed earth to be levelled neatly after breaking of clods complete as per specification. MORTH / Chapter 3 (P.No.142, I.No.19.1 of PW, P&IWTD SR 2016-17)	Work done up to the billed quantity and quantity is satisfactory
5	KSRB 4-1.2: Providing and laying in position plain cement concrete of mix 1:3:6 with OPC cement @ 220kgs, with 40mm and down size graded granite metal coarse aggregates @ 0.892 cum and fine aggregates @ 0.465 cum, machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in foundation including cost of all materials, labour, HOM of machinery, curing complete as per specifications. Specification No. KBS 4.1, 4.2. (P.No.12, I.No.4.2 of PW,P&IWTD S.R 2016-17)	Work done up to the billed quantity and quantity is satisfactory
6	Providing laying plain/ reinforced cement concrete M20 Grade for Box Drain walls of thickness 10cm to 20cm including centering shuttering for work etc. complete as per approved drawing and design MORTH specification No. 1500, 1700, 2200. (P.No.265, I.No.37.59.2 of PW, P&IWTD SR 2016-17	Work done up to the billed quantity and quantity is satisfactory
7	KSRB 4-6.1: Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for foundations, footings, bases of columns for mass concrete including cost of all materials, labour complete as per specifications. Specifcation No. KBS 4.6.2 (P.No.15, I.No.4.28 of PW, P&IWTD SR 2016-17)	Work done up to the billed quantity and quantity is satisfactory
8	KSRB 4-6.4: Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for vertical surfaces such as walls at any thickness, including attached pilasters, buttresses, plinth and string courses cost of all materials, labour complete as per specifications. Specification No.KBS 4.6.2 (P.No.15, I.No.4.31 of PW,P&IWTD SR 2016-17)	Work done up to the billed quantity and quantity is satisfactory
9	Providing and laying cement concrete using 20mm and downsize granite coarse aggregates and fine aggregates of ready mixed concrete (RMC) for RCC works laid in 15cms thick layers and well compacted vibrating, curing, finishing with necessary cement mortar, with all lead and lifts etc., complete (exclusive of cpost of steel and fabricaton charges) Ready Mixed Cement Concrete M 20 for Raft foundation, Column, Footing, main and secondary beams. (P.No.18, I.No.4.48 of PW, P&IWTD SR 2016-17)	Work done up to the billed quantity and quantity is satisfactory

10	KSRB - 4.9.2: Providing TMT steel Fe500 reinforcement for R.C.C work including straightening, cutting, bending, hooking, palcing in position, lapping and / or welding wherever required, tying with binding wire and anchoring to the adjoining memebrs wherever necessary complete as per design (laps, hooks and wastage shall not be measured and paid) cost of materials, labour, HOM of machinery complete as per specifications. Specification No. KBS 4.6.3. with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	Work done up to the billed quantity and quantity is satisfactory
11	Providing granite Slabs of Selected quality roughly dressed and fixed in cement mortor (1:6) including fixing curing etc,. Complete. 10cms thick (P.No.25, I.No.5.31.2 of PW, P&IWTD SR 2016-17)	Work done up to the billed quantity and quantity is satisfactory
14	KSRB 5.2-3: Providing and constructing granite size stone masonry in foundation cement mortor 1:6, stone hammered dressed in courses not less than 20cms high, bond stones at 2m. apart in each course including cost of materaials, labour, curing complete as per specifications. Specifcation No. KBS 5.1.13. (P.No.23, I.No.5.6 of PW, P&IWTD S.R 2016-17)	Work done up to the billed quantity and quantity is satisfactory
15	KSRB 5-11 : Providing and constructing load bearing wall with solid concrete blocks of size 400x150x200 mm having block density not lessthan 1800 kg/m3 and having a minimum average compressive strength 4.00 N/mm2 confirming to IS 2185 (Part) : 2005 and constructed with CM 1:4 , as per IS 2572:2005 including cost of all materials, labour charegs, scaffolding, curing complete as per specifications. KBS No.5.4(P.No.24, I.No.5.26.2 of PW, P&IWTD SR 2016-17)	Work done up to the billed quantity and quantity is satisfactory
16	KSRB 15.1.1 Providing flush pointing to square rubble, course or uncoursed stone masonry with cement mortar 1:3, 20mm deep, after raking joints to depth of 20mm nicely lining, including cost of materials, labour, curing complete as per specifications. (P.No.113, I.No.15.1 of PW, P&IWTD S.R 2016-17)	Work done up to the billed quantity and quantity is satisfactory
17	KSRB 4-1.6: Providing and laying in position plain cement concrete of mix 1:2:4 with cement @ 240kgs, with 20mm and down size graded granite metal coarse aggregates @ 0.878 cum and fine aggregates @ 0.459 cum, machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in foundation and plinth, including cost of all materials, labour, HOM of machinery, curing complete as per specifications. Specification No. KBS 4.1, 4.2. (P.No.12, I.No.4.6 of PW,P&IWTD S.R 2016-17)	Work done up to the billed quantity and quantity is satisfactory

20	Providing and fixing RCC Precast cover slab of 100mm thick for drain in cement concrete M20 using graded granite jelly 20mm and down size with steel reinforcement, including form work, lift charges, curing and concrete finished surfaces on both sides etc, complete and as per drawing and the directions of Engineer in-charge. (Data Rate)	Work done up to the billed quantity and quantity is satisfactory
21	Providing and fixing RCC Precast cover slab of 250mm thick for drain in cement concrete M20 using graded granite jelly 20mm and down size with steel reinforcement, including form work, lift charges, curing and concrete finished surfaces on both sides etc, complete and as per drawing and the directions of Engineer in-charge. (Data Rate)	Work done up to the billed quantity and quantity is satisfactory
22	Providing and fixing Pre cast solid concrete kerb stones made out of CC 1:2:4 with top and bottom width 114 and 165mm respectively, 400mm high and 450mm in length finished with CM 1:3 plastering and finishing cutting, including formwork, curing, including cost of all materials, labour, hire charges of machinery, loading, unloading, lead and lift, transportation etc., complete (P.No.25, I.No.5.30 of PW,P&IWTD S.R 2016-17)	Work done up to the billed quantity and quantity is satisfactory
25	KSRRB M300-14. Excavation for roadwork in soil with hydraulic excavator of 0.90 cum bucket capacity including cutting and loading in tippers, trimming bottom and side slopes, in accordance with requirements of lines, grades and cross sections, and transporting to embankment location and complete as per specifications. MORTH Specification No.301 (P.No.143, I.No.19.14 of PW,P&IWTD S.R 2016-17)	Work done up to the billed quantity and quantity is satisfactory
26	KSRRB M 400-17, Providing, laying, spreading and compacting graded stone aggregate to wet mix macadam specification including premixing the Material with water at OMC in mechaniqal mix plant carriage ' of mixed Material by tipper to site, laying in uniform layers with paver in sub- base/ base course on well prepared surface and compacting with vibratory roller to achieve the desired density.complete as per specifications. MORTH Specification No. 406 (P.No.158, I.No.20.18 of PW,P&IWTD SR 2016-17)	Work done up to the billed quantity and quantity is satisfactory
27	KSRRB M 500-6, Providing and applying primer coat with SS bitumen emulsion on prepared surface of granular Base such as WBM WMM including clearing of road surface and spraying primer at the rate of 0.60 kglsqm using mechanical means complete as per specifications. As per MORTH specification clause No. 502 (P.No.161, I.No.21.6 of PW,P&IWTD SR 2016-17)	Work done up to the billed quantity and quantity is satisfactory

28	KSRRB 500-2: Cleaning the existing black topped surface with brooms, soft brushes and finally dusting with old gunny bags and / or compressed air to receive bituminous treatement including cost of all materials, labour, HOM of machineries complete as per specifications. MORTH Spec, Chapter 5 (P.No.161, I.No.21.2 of PW,P&IWTD SR 2016-17)	Work done up to the billed quantity and quantity is satisfactory
29	KSRRB M500-7 : Providing and applying tack coat using 80/100 grade bitumen (VG10) on prepared black topped surfaces at 2.5 Kg per 10 sqm, heating bitumen in boiler fitted with spray set (excluding cleaning of road surface) including cost of all materials, labour, HOM of machineries complete as per specifications.MORTH / Chapter 5 (P.No.161 I.No.21.7 of PW,P&IWTD SR of 2016-17)	Work done up to the billed quantity and quantity is satisfactory
30	KSRRB M500-16. Providing and laying dense bituminous macadam 50-75mm compacted thickness with 4.5% VG-30 Bitumen using 40/60 TPH capacity H.M.P, using crushed aggregates of grading II, premixed with VG 30 grade bituminous binder and transporting the hot mix to work site, laying with mechanical paver to the required grade level and alignment rolling with smooth wheeled, vibratory and tandem rollers to achieve the desired compaction as per MORTH table 500-10, complete in all respects complete as per specification MORTH specification No. 507 (P.No.163 I.No. 21.17.6 of PW,P&IWTD S.R 2016-17)	Work done up to the billed quantity and quantity is satisfactory
31	KSRRB M500-19. Providing and laying bituminous concrete 30-40 mm compacted thickness with VG30 Bitumen grade using 40-60 HMP using crushed aggregates of grading II, premixed with bituminous binder at 5.4% of mix and filler, transporting the hot mix to work site, laying with a mechanical paver finisher to the required grade, level and alignment, rolling with smooth wheeled, vibratory and tandem rollers to achieve the desired compaction as per MoRT&H specification clause No. 500.9 complete in all respects as per specifications. MORTH Specification No. 509 (P.No.165 of I.No.21.22.6 in PW,P&IWTD S.R 2016-17)	Work done up to the billed quantity and quantity is satisfactory
41	KSRRB M300-59.1. Loosening of the ground upto a level of 500mm below the subgrade level, watered, graded and compacted in layers to meet requirement of Table 300-2 for subgrade construction complete as per specifications. Case-I:Compacting original ground supporting subgrade.(which includes watering charges & compaction by vibratory roller) MORTH Specification No. 305.3.4	Work done up to the billed quantity and quantity is satisfactory

42	KSRRB 300-Compaction KSRRB 300-58. Compaction of original ground with maximum of 6 passes of 8 to 10 tonnes power roller including filling in depression occuring during rolling including cost of all labour, HOM of machinery complete as per specifications. MORTH / Chapter 3	Work done up to the billed quantity and quantity is satisfactory
45	Providing granite Slabs of Selected quality roughly dressed and fixed in cement mortor (1:6) including fixing curing etc,. Complete. 7.5cms thick (P.No.25, I.No.5.31.1 of PW, P&IWTD SR 2016-17)	Work done up to the billed quantity and quantity is satisfactory
55	KSRRB 2100.-2.2: Earthwork in excavation for foundations of structures as per drawings and techincal specifications including, setting out , construction of shoring & bracing , removal of stumps and other deleterious matter , dressing of sides and bottom and backfilling with approved material complete as per specifications .B. Machanical means (i) Depth - 3.0 Mtr to 6.0 m depth MORTH specification - No - 304(P.No.216, I.No.27.5 of PW,P&IWTD S.R 2016-17))	Work done up to the billed quantity and quantity is satisfactory
56	KSRB 2.8 : Providing and Filling in foundation with granite / trap broken metal 100mm. and down size, with approved sand including hand packing, ramming, watering, including cost of all materials and labour with all lead and lift, complete as per specifications, specification. No. KBS (P.No.6, I.No.2.15 of PW,P&IWTD S.R 2016-17))	Work done up to the billed quantity and quantity is satisfactory
57	KSRRB M2100-13. Plain / Reinforced Cement Concrete M15 with OPC cement @ 240kgs, with 40mm and down size graded granite metal coarse aggregates @0.84cum and fine aggregates @ 0.56cum in Open Foundation complete as per Drawing and Technical Specifications MORTH Specification No. 1500,1700 & 2100.(P.No.218, I.No.27.24 of PW,P&IWTD S.R 2016-17)	Work done up to the billed quantity and quantity is satisfactory
58	Diversion of water course by providing Coffer dams or bunds or islands as may be necessary for piers and abutments foundations, bailing out or pumping water during excavation and until completion etc., complete.(1.50 mtrs depth below LWL.)(P.No.264, I.No.37.41.1 of PW,P&IWTD S.R 2016-17)	Work done up to the billed quantity and quantity is satisfactory

60	KSRRB M800-43. Installation of a steel portable barricade with horizontal rail 300 mm wide, 2.5 m in length fitted on a 'A' frame made with 45 x 45 x 5 mm angle iron section, 1.5 m in height, horizontal rail painted (2 coats) with yellow and white stripes, 150 mm in width at an angle of 45°, 'A' frame painted with 2 coats of yellow paint, complete as per IRC:SP:55-2001 complete as per specifications.(P.No.190, Item no 24.44 of PW,P&IWTD S.R 2016-17))	Work done up to the billed quantity and quantity is satisfactory
61	KSRRB M2100-20.2. Plain / Reinforced Cement Concrete in Open Foundation with OPC cement design mix M35 @ 390kgs, with 20mm and down size graded granite metal coarse aggregates @0.68cum and fine aggregates @ 0.45cum, with superplastisiser @3lts confirming to IS9103-1999 Reaffirmed-2008. case II : With Batching Plant, Transit Mixer and Concrete Pump MORTH Specification No. 1500,1700 & 2100(P.No.220, I.No.27.37 of PW,P&IWTD S.R 2016-17)	Work done up to the billed quantity and quantity is satisfactory
62	KSRRB M2200-5.19. Design mix M35 with OPC cement @ 390kgs,with 20mm and down size graded granite metal coarse aggregates @0.68cum and fine aggregates @ 0.45cum, with superplastisiser @3lts confirming to IS9103-1999 Reaffirmed-2008 - ii) For height, upto 5m,(P.No.224, I.No.28.7.18 of PW,P&IWTD S.R S.R 2016-17)	Work done up to the billed quantity and quantity is satisfactory
63	KSRRB M2300-8.1. Furnishing and Placing Reinforced/ Prestressed cement concrete in super-structure as per drawing and Technical Specification complete as per specifications. D. RCC / PSC with OPC cement design mix M35 @ 390kgs, with 20mm and down size graded granite metal coarse aggregates @0.68cum and fine aggregates @ 0.45cum, with superplastisiser @3lts confirming to IS9103-1999 Reaffirmed-2008, Case - II : Using Batching Plant, Transit Mixer & Concrete Pump MORTH Specification No. 1500,1600 & 1700-Height upto 5 m(P.No.233 , I.No.29.16.1 of PW,P&IWTD S.R S.R 2016-17)	Work done up to the billed quantity and quantity is satisfactory
64	KSRRB M2200 -6 Supplying , fitting and placingTMT bar Fe 550 reinforcement in sub-structure complete as per drawing & technical specification complete as per the specification . MORTH Specification No.1600 & 2200(P.No.225 , I.No.28.8.3 of PW,P&IWTD S.R 2016-17)	Work done up to the billed quantity and quantity is satisfactory

65	KSRRB M2300 -14. supplying , fitting and placing TMT bar Fe 550 reinforcement in super-structure complete as per as per drawing & technical specification complete as per the specification . MORTH Specification No.1600.(P.No.238 , I.No.29.29.3 of PW,P&IWTD S.R 2016-17))	Work done up to the billed quantity and quantity is satisfactory
66	KSSRB M220 - 8. Providing weep holes in Brick masnory / Plain / Reinforced concrete abutment, wing wall / return wall with 100mm dia AC pipe, extending through the full width of the structure with slope of 1V:20H towards drawing foce. Complete as per drawing and Technical specifications complete as per specifications. MORTH Specification No. 2706 & 2200 (P.No.225, I.No.28.10 of PW,P&IWTD S.R 2016-17))	Work done up to the billed quantity and quantity is satisfactory
69	KSRRB 2200-9 Filter Media Providing & laying of Filter media With Granular meterails / Stone crushed aggregates satisfying the requirement laid down in clause 2500.4.2.2 of MORTH Specification to a thickness on not less than 600 mm width smaller size towards the soil & bigger size towards wall & provided over the entire surface behind Abutment, Wing wall & return wall to the full height compacted to a firm condition complete as per Drawing & Techincal Specifications. Complete as per specification MORTH Specification No. 710.14of IRC: 78& 2200(P.No.225, I.No.28.13 of PW,P&IWTD 2016-17))	Work done up to the billed quantity and quantity is satisfactory
70	KSRRB 2200-8.1 Back filling behind Abutment, Wing wall & return wall to the full height compacted to a firm condition complete as per Drawing & Techincal Specifications. Complete as per specification A. Granular Material MORTH Specification No. 710.14of IRC: 78& 2200.With all Leads & Lift etc & as per the direction of the Engineer Incharge of the Work.(P.No.225, I.No.28.11 of PW,P&IWTD S.R 2016-17))	Work done up to the billed quantity and quantity is satisfactory
74	KSRRB M200-15.2. Dismantling of existing structures like culverts, Bridges, retaining walls and other structure comprising of masonry, cement concrete, wood work, steel work, including T&P and scaffolding wherever necessary, sorting the dismantled material, disposal of unserviceble material and stacking the serviceble material with all lifts complete as per specifications. iii) Dismantling Stone Masonry B. Rubble Stone maonry in cement mortar (P.No.138, I.No.18.27 of PW,P&IWTD SR 2016-17)	Work done up to the billed quantity and quantity is satisfactory
77	Add cost of Waste Plastic @ 8% of Bitumen Weight	Work done up to the billed quantity and quantity is satisfactory

Assistant Executive Engineer
Kodigehalli Sub Division
Yelahanka Zone, B.B.M.P.
Bangalore